Completion Report

	Name of Wok	Improvements to roads & drain at 3rd Cross (Left side) 8th main road Bhuvaneshwari nagara in Ward No.14, Bagalagunte.
	Sanctioned Estimate No.& Date	EE/DD/AS/ 74 /2014-15, Dt.29.10.2014
		EE/DD/TS/147/ 2014-15, Dt.29.10.2014
	Head of Acount which is Chargeable	014-15-000012, P Code-1771
	Enstrument Order No. & Date	EE/DD/WO/ 402 /15-16, Dt. 31.03.2015
5	Name of Contractor	K Nagaraju
a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No. 3402
	Page No	340195 to 340199
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	K P Umesh
	b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
12.00 Lakhs		–	

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner